



PROFESSIONAL SERVICES

November 30, 2011

Gregory E. Hazel  
Village of Rantoul  
200 West Grove Avenue  
Rantoul, IL 61866

Re: Requests for Information, Section 09-00102-00-PV, Murray Rd/US 136

Dear Sir:

Per our earlier conversation, I am documenting Requests for Information (RFI) submitted by contractors who we believe to be bidding on the above-captioned project. We have received RFI from:

Name	Company	Phone #
Mike Struss	Stark Companies	217-355-5054 ext 204
BJ Thomey	Feutz Contractors	217-465-8402
Tom	O'Neill Brothers	217-355-9115 ext 116
Justin	Cross Construction	
Steve Blair		217-202-5003
Dick Shertz	Contech Pipe Products	309-678-5769

What follows is a list of the questions and our suggested responses:

1. Can milled oil and chip pavement be used outside of the limed dirt footprint?

Use of milled oil and chip pavement as fill outside of the limed dirt footprint will be allowed. However, contractor will still be required to finish with 6" topsoil.

2. Who is going to be performing oversight for this job?

This has not yet been determined.

3. Do we have to bid the asphalt alternate?

No.

**Offices in Illinois, Iowa, Minnesota, and Wisconsin**

201 WEST SPRINGFIELD AVENUE, SUITE 300 • CHAMPAIGN, IL 61820

217.352.6976 • 877.352.0081 • FAX: 217.356.0570

www.msa-ps.com

Name

November 30, 2011

4. What is the planned posted speed on Murray Road?

45 mph.

5. Can a vibrating screed be used for turn lane paving?

This will be the resident engineer's choice.

6. Is a profilograph required for this project?

Yes. The contractor will be required to provide a profilograph for both PCC and HMA paving.

7. Does the 15" underdrain get aggregate bedding?

No.

8. What is the anticipated contract/start date of this contract?

The intent is to award the contract on December 13<sup>th</sup>, 2011. The contractor is to supply a schedule that meets the project completion date as indicated in the specifications.

9. Is there an engineer's estimate and bidders list available?

No.

10. Material for Pay Item 524C0229, "Pipe Culverts, Class C, Type 1, 24" is not specified on the plans.

24" culvert pipe will be required to be RCCP.

11. Is a paver required?

A paver will be required on mainline paving. Please note the answer to item 5, above.

12. There are two traffic control items with a specification and one traffic control item without a specification. To what does the item without a specification refer?

Item 7010170, "Traffic Control and Protection" refers to the detour indicated on Sheet 41 of the plans.

Page 3

Name

November 30, 2011

*13. Please verify that pavement removal is in square yards?*

Pavement removal is in square yards. Where applicable, pavement removal may only require the removal of 3" of oil and chip.

Please review and comment on these questions and the suggested responses. Thank very much for your attention.

Sincerely,

MSA Professional Services

Tom Okite  
Project Engineer